






BRUHAT BANGALORE MAHANAGARA PALIKE
Engineering Department
COMPLETION REPORT

1	Completion Report of the work of :	Improvements to roads and drains at Maruthinagara 4th main 1st and 2nd cross roads and surrounding areas in kempegowda ward no-01 and improvements to roads and drains at Maruthinagara 2nd main 9th A cross road and surrounding areas in kempegowda ward no-01			
2	Sanctioned Estimate No. And Date	131, 07/12/18.			
3	Name of the Contractor	Sri Rangnatha R			
4	Time Stipulated for Completion of work	180 days			
5	Date of Commencement	08/02/19			
6	Date of Completion:	06/08/19.			
7	Measurement Recorded				
	M.B No	3688			
	Page No	368702 to 368714			
8	Name of the Office/ Officials incharge of the work				
	1) Asst. Exe.Engineer	A. G. Chandrashekar			
	2) Asst. Engineer	Mallinath. M.			
	Estimate Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
	8666316/-	8650407/-	-	15909/-	

- 1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment
- 2) Certified that above work has been executed satisfactorily.


ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE


Asst. Executive Engineer
Yelahanka Sub Division
(BBMP Ynk Zn)
Yelahanka, Bangalore
BRUHAT BANGALORE MAHANAGARA PALIKE


ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಿಭಾಗ
ಬಿ.ಜಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು - 560064